

COMPLETION REPORT

1	Name of the work	Providing Chainlink fencing to Chikkasandra Gundu Topu, in Shettihalli in ward -12		
2	Sanctioned Estimate No. & Date			
3	Head of Account which is chargeable			
4	Instrument Order NO. & Date			
5	Name Of Contractor	KRIDL		
6	Time Stipulated for Completion of work			
a				
b	Delay in Exculpation of Work			
7	Measurement recorded in	662 / 12-13. Pg no 66118 / 1 to 66125 / 1		
8	Check Measurement of the Asst			
9	Name of the office/official in charge of the work			
10	a) Asst. Eng/junior Eng	Sri Ravi. N.K.		
	b) Asst. Exe Engineer	Sri. Maralasiddappa.		
Sanctioned Estimate Amout		Amout Claims As per Actually Vide As per bills	Excess	Savings
1500000=00.		1497894=00.		

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N.K.
29/2/16
ASSISTANT ENGINEER.

M. S. S.
ASSIATANT EXECUTIVE ENGINEER
Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike